SPECIALTY CONSTRUCTION

PROJECT: M1W - Injection Welss Phase 2
4 Week Look Ahead
SCI Project No: 218106
5/28/2018

Activity	Day	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F
	Week	Previous Week Week #1					Current Week WEEK #2					Following Week WEEK #3					Following Week WEEK #4				
	Date	6/4	6/5	6/6	6/7	6/8	6/11	6/12	6/13	6/14	6/15	6/18	6/19	6/20	6/21	6/22	6/25	6/26	6/27	6/28	6/29
M1W - Injection Well Phase II																					
Site Grading																					
Grade Access Road		X	X	X	X	X	X	X	X												
Perolation Basin																					
Install Outfall Pipe & Rip Rap		X	X	X																	
Install Outfall Manhole						X	X	X													
Grade & Base Pond Access Road								X	X												
Form & Pour									X	X	X										
PG&E Primary																					
Trench for Primary												X	X	X	X	X					
Install Primary													X	X	X	X					
Trench for Joint Trench																	X	X	X	X	X
Install Conduit @ JT																	X	X	X	X	X
Monitoring Wells																					
Mobilize Direct Rotary Drill Rig @ Well Site 3					X	X															
Install Sound Barrier @ Well Site 3		X	X	X	X	X															
Direct Rotary Drill for MW-2D (6/11 start) - 24 hour							X	X	X	X	X										
Install Casing												X	X	X							
Well Development by Rig															X	X					
Mobilize Direct Rotary Drill Rig to MW2S					X	X											X	X			
Direct Rotary Drill for MW-2S - 24 hour																			X	X	X
Install Sound Wall (Site 2A)										x	x	x	x	x							