SPECIALTY CONSTRUCTION

PROJECT: M1W - Injection Wells Phase 2
4 Week Look Ahead
SCI Project No: 218106
7/24/2018

Activity	Day	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F
	Week	Previous Week Week #1					Current Week WEEK #2					Following Week WEEK #3					Following Week WEEK #4				
	Date	7/23	7/24	7/25	7/26	7/27	7/30	7/31	8/1	8/2	8/3	8/6	8/7	8/8	8/9	8/10	8/13	8/14	8/15	8/16	8/17
M1W - Injection Well Phase II																					
Electrical Underground																					
Install Electrical Building Conduits - DELAYED BUILDING REDESIGN																					
Black Horse Reservoir (Conduits in Building)																					
PG&E Inspection																					
Monitoring Wells																					
Mobilize Direct Rotary Drill Rig to MW2S																					
Direct Rotary Drill for MW-2S - 24 hour																					
Install Casing																					
Install Seal/Gravel/etc.																					
Well Development by Rig																					
Well Development by Pump		X	X	X	X	X	X	X	X	X	X										
Sampling Of Well MW-2S												?									
Well Development by Rig																					
Well Development by Pump																					
Sampling Of Well MW-2AD																					
Mobilize Direct Rotary Drill Rig to MW-1AD																					
Direct Rotary Drill for MW-1AD		X	X	X	X																
Install Casing						X															
Install Seal/Gravel/etc.						X	X	X													
Well Development by Rig									X	X											
Well Development by Pump											X	X									

SPECIALTY CONSTRUCTION

PROJECT: M1W - Injection Wells Phase 2
4 Week Look Ahead
SCI Project No: 218106
7/24/2018

Activity	Day	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F
	Week	Previous Week Week #1					Current Week WEEK #2					Following Week WEEK #3					Following Week WEEK #4				
	Date	7/23	7/24	7/25	7/26	7/27	7/30	7/31	8/1	8/2	8/3	8/6	8/7	8/8	8/9	8/10	8/13	8/14	8/15	8/16	8/17
Sonic Core MW-1AS		X	X	X	X	X	X														
Install Grout								x													
												x	x	x	x						
Mobilize Bucket Rig & Equipment to DIW-1															x	x					
Install Sound Barriers																	x	x			
Drill Conductor Casing																	x	x	x		
Mobilize Reverse Rotary Rig																			x	x	x
Reverse Rotary Drilling																					